

## ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಜುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ

: 121(118)

ಸದಸ್ಯರ ಹೆಸರು

: ಶ್ರೀ. ಯು. ಜಿ. ವೆಂಕಟೇಶ್ (ನಾಮನಿರ್ದೇಶನ ಹೊಂದಿದವರು)

ಉತ್ತರಿಸುವ ದಿನಾಂಕ

: 21.09.2020

ಉತ್ತರಿಸುವ ಸಚಿವರು

: ಮಾನ್ಯ ಉಪ ಮುಖ್ಯಮಂತ್ರಿಗಳು ಹಾಗೂ  
ಉನ್ನತ ಶಿಕ್ಷಣ ಸಚಿವರು

ಕ್ರ. ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ															
(ಅ)	ಉತ್ತರ ಕರ್ನಾಟಕ ಭಾಗದಲ್ಲಿ ಸರ್ಕಾರಿ ಪದವಿ ಕಾಲೇಜುಗಳಿಗೆ ಸ್ವಂತ ಕಟ್ಟಡ ಇಲ್ಲದಿರುವುದು ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ; (ಜಿಲ್ಲಾವಾರು ವಿವರ ನೀಡುವುದು)	ಬಂದಿದೆ. ಜಿಲ್ಲಾವಾರು ವಿವರವನ್ನು ಅನುಬಂಧ (1)ರಲ್ಲಿ ಒದಗಿಸಲಾಗಿದೆ.															
(ಆ)	ಕಳೆದ 3 ವರ್ಷಗಳಲ್ಲಿ ಸರ್ಕಾರಿ ಪದವಿ ಕಾಲೇಜುಗಳಿಗೆ ಮೂಲ ಸೌಕರ್ಯ ಹಾಗೂ ಕಟ್ಟಡಗಳಿಗೆ ಬಿಡುಗಡೆ ಮಾಡಿದ ಅನುದಾನವೆಷ್ಟು; (ತಾಲ್ಲೂಕುವಾರು ವಿವರ ನೀಡುವುದು)	ಕಳೆದ 3 ವರ್ಷಗಳಲ್ಲಿ ಉತ್ತರ ಕರ್ನಾಟಕದ ಸರ್ಕಾರಿ ಪದವಿ ಕಾಲೇಜುಗಳಿಗೆ ಮೂಲ ಸೌಕರ್ಯ ಹಾಗೂ ಕಟ್ಟಡಗಳಿಗೆ ರೂ.25319.00 ಲಕ್ಷಗಳನ್ನು ಒದಗಿಸಿ ಈಗಾಗಲೇ ರೂ.12240.04 ಲಕ್ಷಗಳ ಅನುದಾನವನ್ನು ಸಂಬಂಧಪಟ್ಟ ನಿರ್ಮಾಣ ಸಂಸ್ಥೆಗಳಿಗೆ ಬಿಡುಗಡೆ ಮಾಡಲಾಗಿದೆ. <table border="1" style="margin: 10px auto;"> <thead> <tr> <th>ವರ್ಷ</th><th>ಅಂದಾಜು ಮೊತ್ತ (ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)</th><th>ಬಿಡುಗಡೆಗೊಳಿಸಿದ ಅನುದಾನ (ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)</th></tr> </thead> <tbody> <tr> <td>2017-18</td><td>6075.00</td><td>4262.56</td></tr> <tr> <td>2018-19</td><td>17514.00</td><td>7977.48</td></tr> <tr> <td>2019-20</td><td>1730.00</td><td>-</td></tr> <tr> <td>ಒಟ್ಟು</td><td>25319.00</td><td>12240.04</td></tr> </tbody> </table> <p>ವರ್ಷವಾರು ಹಾಗೂ ತಾಲ್ಲೂಕುವಾರು ವಿವರಗಳನ್ನು ಅನುಬಂಧ-2ರಲ್ಲಿ ಒದಗಿಸಲಾಗಿದೆ.</p>	ವರ್ಷ	ಅಂದಾಜು ಮೊತ್ತ (ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)	ಬಿಡುಗಡೆಗೊಳಿಸಿದ ಅನುದಾನ (ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)	2017-18	6075.00	4262.56	2018-19	17514.00	7977.48	2019-20	1730.00	-	ಒಟ್ಟು	25319.00	12240.04
ವರ್ಷ	ಅಂದಾಜು ಮೊತ್ತ (ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)	ಬಿಡುಗಡೆಗೊಳಿಸಿದ ಅನುದಾನ (ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)															
2017-18	6075.00	4262.56															
2018-19	17514.00	7977.48															
2019-20	1730.00	-															
ಒಟ್ಟು	25319.00	12240.04															
(ಇ)	ಸದರಿ ಕಾಲೇಜುಗಳಿಗೆ ಮೂಲ ಸೌಕರ್ಯ ನೀಡದಿರುವುದರಿಂದ ವಿದ್ಯಾರ್ಥಿಗಳಿಗೆ ತೊಂದರೆಯಾಗುತ್ತಿರುವುದು ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ;	ಮೇಲ್ಕಂಡ ವಿವರಗಳಂತೆ ಮೂಲಸೌಕರ್ಯಗಳಿಗಾಗಿ ಅನುದಾನವನ್ನು ಒದಗಿಸಿ ಅಗತ್ಯ ಕ್ರಮ ಕೈಗೊಳ್ಳಲಾಗಿದೆ. ಅನುದಾನದ ಲಭ್ಯತೆಯ ಆಧಾರ ಅತ್ಯಗತ್ಯ ಮೂಲ ಸೌಕರ್ಯಗಳನ್ನು ಒದಗಿಸಲಾಗುತ್ತಿದೆ.															

(ಡಿ)	ಹೊಸ ತಂತ್ರಜ್ಞಾನ ಅಳವಡಿಸಿ, ಬೋಧನೆ ಮಾಡಲು ಯಾವ ಕ್ರಮ ಜರುಗಿಸಲಾಗಿದೆ?	ಡಿಜಿಟಲ್ ತಂತ್ರಜ್ಞಾನದಲ್ಲಿನ ಪ್ರಗತಿಯ ಪ್ರಯೋಜನವನ್ನು ಎಲ್ಲ ಕ್ಷೇತ್ರಗಳಂತೆ ಶೈಕ್ಷಣಿಕ ಕ್ಷೇತ್ರವೂ ಪಡೆದುಕೊಳ್ಳಬೇಕಾಗಿದ್ದು, ಡಿಜಿಟಲ್ ಕಲಿಕಾ ವಿಧಾನವನ್ನು ಶೀಘ್ರವಾಗಿ ಅಳವಡಿಸಿಕೊಳ್ಳುವ ಅವಶ್ಯಕತೆ ಇರುವ ಹಿನ್ನೆಲೆಯಲ್ಲಿ, ಕಾಲೇಜು ಮತ್ತು ತಾಂತ್ರಿಕ ಶಿಕ್ಷಣ ಇಲಾಖೆಯ ವ್ಯಾಪ್ತಿಗೆ ಬರುವ 430 ಸರ್ಕಾರಿ ಪ್ರಥಮ ದರ್ಜೆ ಕಾಲೇಜುಗಳು, 87 ಪಾಲಿಟೆಕ್ನಿಕ್ ಮತ್ತು 14 ಸರ್ಕಾರಿ ಎಂಜಿನಿಯರಿಂಗ್ ಕಾಲೇಜುಗಳಲ್ಲಿ ಡಿಜಿಟಲ್ ಕಲಿಕೆಯನ್ನು 2020-21ನೇ ಶೈಕ್ಷಣಿಕ ವರ್ಷದಲ್ಲಿ ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತಿದೆ. ಸದರಿ ಕ್ರಮದಿಂದ ಸೂಚಿತ ಉನ್ನತ ಶಿಕ್ಷಣ ಸಂಸ್ಥೆಗಳ ಸುಮಾರು 7000 ಅಧ್ಯಾಪಕರ ಪ್ರಚಲಿತ ಬೋಧನೆ ಹಾಗೂ ಸುಮಾರು 5 ಲಕ್ಷ ಪದವಿ ವಿದ್ಯಾರ್ಥಿಗಳ ಕಲಿಕೆಯ ಮೇಲೆ ಸಕಾರಾತ್ಮಕ ಪರಿಣಾಮ ಉಂಟಾಗಲಿದೆ.
------	--	--

ಕಡತ ಸಂಖ್ಯೆ: ಇಡಿ 137 ಹೆಚ್‌ಪಿಸಿ 2020

(ಡಾ: ಅಶ್ವತ್ಥ ನಾರಾಯಣ ಸಿ.ಎನ್)  
ಉಪ ಮುಖ್ಯಮಂತ್ರಿಗಳು ಹಾಗೂ  
ಉನ್ನತ ಶಿಕ್ಷಣ ಸಚಿವರು

**ಕರ್ನಾಟಕ ಸರ್ಕಾರ**  
**ಕಾಲೇಜು ಶಿಕ್ಷಣ ಇಲಾಖೆ**

ಅನುಬಂಧ -1

ಉತ್ತರ ಕರ್ನಾಟಕ ಭಾಗದಲ್ಲಿ ಸ್ವಂತ ಕಟ್ಟಡ ಇಲ್ಲದಿರುವ ಸರ್ಕಾರಿ ಪದವಿ ಕಾಲೇಜುಗಳ ಪಟ್ಟಿ

Sl No.	District	Taluk	Name & address of the College	Land Status
1	Dharwad	Dharwad	G.F.G.C.for Women, Dharwad	Land Available
2	Gadag	Gadag	G.F.G.C.for Women,Gadag	No Land
3	Uttara Kannada	Kumta	G.F.G.C. Baada	No Land
4	Belagavi	Gokak	G.F.G.C. Gokak	No Land
5		Gokak	G.F.G.C. Gokak	No Land
6		Belagavi	G.F.G.C.for Women, Belagavi	No Land
7	Bagalakote	Badami	G.F.G.C. Badami	No Land
8		Bagalakote	G.F.G.C. Kaladagi	No Land
9		Badami	G.F.G.C. Keruru, Bhadami.	No Land
10		Bagalakote	G.F.G.C. Rampura, bagalkot	No Land
11		Bagalakote	G.F.G.C.for Women, Bagalkot	No Land
12		Mudhol	G.F.G.C. Yadehalli	No Land
13	Bijapur	Bijapur	G.F.G.C.for Women, Bijapur	Land Available
14		Sindagi	G.F.G.C. Devarhipparagi, Sindagi	Land available



ಕರ್ನಾಟಕ ಸರ್ಕಾರ

ಕಾಲೇಜು ಶಿಕ್ಷಣ ಇಲಾಖೆ

ಸಂಖ್ಯೆ - 2 (1)

ಉತ್ತರ ಕರ್ನಾಟಕ ಭಾಗದಲ್ಲಿ 2017-18ನೇ ಸಾಲಿನಲ್ಲಿ ಸರ್ಕಾರಿ ಪದವಿ ಕಾಲೇಜುಗಳಿಗೆ ಮೂಲ ಸೌಕರ್ಯ ಹಾಗೂ ಕಟ್ಟಡ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಒದಗಿಸಲಾದ ಅನುದಾನದ ವಿವರ

Sl No.	District	Taluk	Name & address of the College	Est Cost	AA Revised Est Cost	HOA	Work Details	Agency	Sanct Year	Total Release	Balance	Phy Progress
1	Dharwad	Navalgund	G.F.G.C. Navalgund	100.00	100.00	General	Add C R & Toilet	PWD (N)	2017-18	100.00	0.00	T/S to be accorded
2	Haveri	Haveri	G.F.G.C. for Women, Haveri	300.00	300.00	SDP	Add C R	KRIDL	2017-18	298.00	2.00	Roof Laid work U/P
3	Uttara Kannada	Ankola	G.F.G.C. Ankola	100.00	96.00	SDP	Add C R	KRIDL	2017-18	93.00	3.00	Painting work U/P
4	Uttara Kannada	Bhatkal	G.F.G.C. Bhatkal	300.00	300.00	SDP	add C R	KRIDL	2017-18	295.00	5.00	Foundation Work U/p
5	Belagavi	Bylahongal	G.F.G.C. for Women, Bylahongala	100.00	100.00	SDP	Add C R	KRIDL	2017-18	98.00	2.00	Column work U/P
6	Belagavi	Hukkeri	G.F.G.C. Hukkeri	100.00	95.00	SDP	Add C R	PWD (N)	2017-18	72.50	22.50	Change from KRIDL to PWD & RS.72.50 lakh released to KRIDL Under tender evaluation process
7	Belagavi	Gokak	G.F.G.C. Gokak	100.00	100.00	SDP No Land	Add C R	KRIDL	2017-18	0.00	100.00	No Land
8	Belagavi	Ramdurg	G.F.G.C. Ramdurg	200.00	191.00	SDP	Add C R	KRIDL	2017-18	188.50	2.50	Plastering work U/P
9	Belagavi	Athani	G.F.G.C. Athani	200.00	191.50	SDP	Add C R	KRIDL	2017-18	185.75	5.75	Plastering work U/P
10	Belagavi	Bylahongal	G.F.G.C. Kittur	100.00	100.00	SDP	Add C R	KRIDL	2017-18	95.00	5.00	Foundation Work U/p
11	Belagavi	Athani	G.F.G.C. Telsanga	100.00	95.00	SDP	Add C R	KRIDL	2017-18	92.50	2.50	Painting work U/P
12	Belagavi	Hukkeri	G.F.G.C. Pashchapura	100.00	95.00	SDP	Add C R	KRIDL	2017-18	92.50	2.50	Plastering work U/P
13	Belagavi	Gokak	G.F.G.C. Mudalgi	200.00	190.50	SDP	Add C R	KRIDL	2017-18	185.00	5.50	Flooring work in progress
14	Bagalakote	Bilgi	G.F.G.C. Bilgi	100.00	91.00	SDP	add C R	KRIDL	2017-18	85.50	5.50	Plumbing work U/P
15	Bagalakote	Hungund	G.F.G.C. Hungund	200.00	200.00	SDP	Add C R	KRIDL	2017-18	180.00	20.00	Foundation Work U/p
16	Bagalakote	Ilkal	G.F.G.C. Ilkal	200.00	197.50	SDP	Add C R	KRIDL	2017-18	163.50	34.00	Site to be H O, Estimate submitted on 09.03.2020
17	Bagalakote	Badami	G.F.G.C. Keruru, Bhadami.	200.00	200.00	No Land	Add C R	KRIDL	2017-18	0.00	200.00	Site Problem
18	Bijapur	Bijapur	G.F.G.C. Navabag, Bijapur	200.00	200.00	SDP	Add C R	KRIDL	2017-18	195.00	5.00	Painting work U/P
19	Bijapur	Basavanabagewadi	G.F.G.C. Golasangi	100.00	100.00	SDP	Add C R	KRIDL	2017-18	90.00	10.00	Plastering work U/P
20	Bijapur	Basavanabagewadi	G.F.G.C. Basavanabagewadi	100.00	97.50	SDP	add C R	KRIDL	2017-18	88.75	8.75	Finishing stage
21	Bijapur	Muddebihal	G.F.G.C. Muddebihal	100.00	99.00	SDP	add C R	KRIDL	2017-18	96.50	2.50	Work Completed
22	Bijapur	Indi	G.F.G.C. Indi	100.00	100.00	SDP	add C R	KRIDL	2017-18	93.00	7.00	Lintle Level Work in progress
23	Bijapur	Sindagi	G.F.G.C. Sindagi	100.00	100.00	SDP	add C R	KRIDL	2017-18	97.00	3.00	Lintle Level Work in progress
24	Bijapur	Basavanabagewadi	G.F.G.C. Managuli	100.00	83.50	SDP	Add C R	KRIDL	2017-18	74.75	8.75	Column work U/P
25	Bijapur	Indi	G.F.G.C. Zalaki, Indi.	200.00	200.00	SDP	Add C R	KRIDL	2017-18	180.00	20.00	Lintel level
26	Bijapur	Muddebihal	Residential G.F.G.C. Adalageri	2375.00	2673.16	SCP/TSP Hostel & College Bldg		KREIS	2017-18	1122.81	1550.35	
<b>Total Rs.</b>				<b>6075.00</b>	<b>6295.66</b>					<b>4262.56</b>	<b>2033.10</b>	



**ಕರ್ನಾಟಕ ಸರ್ಕಾರ  
ಕಾಲೇಜು ಶಿಕ್ಷಣ ಇಲಾಖೆ**

ದಿನಾಂಕ - 20/01/2020

**ಉತ್ತರ ಕರ್ನಾಟಕ ಭಾಗದಲ್ಲಿ 2018-19ನೇ ಸಾಲಿನಲ್ಲಿ ಸರ್ಕಾರಿ ಪದವಿ ಕಾಲೇಜುಗಳಿಗೆ ಮೂಲ ಸೌಕರ್ಯ ಹಾಗೂ ಕಟ್ಟಡ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಒದಗಿಸಲಾದ ಅನುದಾನದ ವಿವರ**

Sl No.	District	Taluk	Name & address of the College	Est Cost	AA Revised Est Cost	HOA	Work Details	Agency	Sanct Year	Total Release	Balance	Phy Progress
1	Dharwad	Dharwad	G.F.G.C. Alnavar	50.00	50.00	General	Add C R	KHB	2018-19	23.50	27.59	GF Column casting work U/P
2	Dharwad	Dharwad	G.F.G.C. Alnavar	15.00	15.00	General	Toilet	KHB	2018-19	7.25	7.75	GF Column casting work U/P
3	Dharwad	Dharwad	G.F.G.C. Alnavar	15.00	15.00	General	Ladies R R	KHB	2018-19	7.26	7.74	GF Column casting work U/P
4	Dharwad	Kundagol	G.F.G.C. Gudageri	75.00	75.00	General	Add C R	KHB	2018-19	34.89	39.47	Work Yet to be started
5	Dharwad	Kundagol	G.F.G.C. Gudageri	15.00	15.00	General	Toilet	KHB	2018-19	7.00	8.00	Work Yet to be started
6	Dharwad	Kundagol	G.F.G.C. Gudageri	15.00	15.00	General	Ladies R R	KHB	2018-19	7.00	8.00	Work Yet to be started
7	Dharwad	Dharwad	G.F.G.C. Rajanagar, Hubli	375.00	375.00	General	Add C R	KHB	2018-19	207.50	179.19	GF roof slab completed. FF block work U/P
8	Dharwad	Dharwad	G.F.G.C. Rajanagar, Hubli	105.00	105.00	General	Lab Build	KHB	2018-19	52.50	52.50	Existing ground floor Block-C excavation work U/P
9	Dharwad	Dharwad	G.F.G.C. Rajanagar, Hubli	60.00	60.00	General	Library	KHB	2018-19	30.00	30.00	Excavation Work U/P
10	Dharwad	Dharwad	G.F.G.C. Rajanagar, Hubli	30.00	30.00	General	Toilet	KHB	2018-19	15.00	15.00	Excavation Work U/P
11	Dharwad	Dharwad	G.F.G.C. Rajanagar, Hubli	30.00	30.00	General	Ladies R R	KHB	2018-19	15.00	15.00	Excavation Work U/P
12	Dharwad	Dharwad	G.F.G.C. Rajanagar, Hubli	100.00	100.00	General	Auditorium	KHB	2018-19	70.00	30.00	Excavation Work U/P
13	Dharwad	Dharwad	G.F.G.C. Dharwad	375.00	339.15	General	Add C R	PWD (N)	2018-19	25.00	358.56	Work Yet to be started
14	Dharwad	Dharwad	G.F.G.C. Dharwad	105.00	105.00	General	Lab Build	PWD (N)	2018-19	55.00	50.00	Work Yet to be started
15	Dharwad	Dharwad	G.F.G.C. Dharwad	60.00	60.00	General	Library	PWD (N)	2018-19	10.00	50.00	Work Yet to be started
16	Dharwad	Dharwad	G.F.G.C. Dharwad	30.00	30.00	General	Toilet	PWD (N)	2018-19	5.00	25.00	Work Yet to be started
17	Dharwad	Dharwad	G.F.G.C. Dharwad	30.00	30.00	General	Ladies R R	PWD (N)	2018-19	10.00	20.00	Work Yet to be started
18	Dharwad	Dharwad	G.F.G.C. Dharwad	100.00	100.00	General	Auditorium	PWD (N)	2018-19	40.00	60.00	Work Yet to be started
19	Dharwad	Navalgund	G.F.G.C. Navalgund	150.00	139.90	General	Add C R	KHB	2018-19	70.00	69.90	Footing work Completed, Curtain wall in progress
20	Dharwad	Navalgund	G.F.G.C. Navalgund	15.00	15.00	General	Toilet	KHB	2018-19	5.00	10.00	Footing work Completed, Curtain wall in progress
21	Dharwad	Navalgund	G.F.G.C. Navalgund	15.00	15.00	General	Ladies R R	KHB	2018-19	5.00	10.00	Footing work Completed, Curtain wall in progress
22	Dharwad	Kalgatagi	G.F.G.C. Kalgatagi	50.00	50.00	General	Add C R	KHB	2018-19	23.00	27.00	FF & SF finishing work U/P
23	Dharwad	Kalgatagi	G.F.G.C. Kalgatagi	35.00	35.00	General	Lab Build	KHB	2018-19	16.00	19.00	FF & SF finishing work U/P
24	Dharwad	Kalgatagi	G.F.G.C. Kalgatagi	15.00	15.00	General	Toilet	KHB	2018-19	7.17	7.83	FF & SF finishing work U/P
25	Dharwad	Kalgatagi	G.F.G.C. Kalgatagi	15.00	15.00	General	Ladies R R	KHB	2018-19	7.17	7.83	FF & SF finishing work U/P
26	Dharwad	Navalgund	G.F.G.C. Annigeri	150.00	150.00	General	Add C R	KHB	2018-19	95.00	55.00	Roof Slab work U/P
27	Dharwad	Navalgund	G.F.G.C. Annigeri	70.00	70.00	General	Lab Build	KHB	2018-19	35.00	35.00	Roof Slab work U/P
28	Dharwad	Navalgund	G.F.G.C. Annigeri	45.00	45.00	General	Toilet	KHB	2018-19	22.50	22.50	Roof Slab work U/P
29	Dharwad	Navalgund	G.F.G.C. Annigeri	15.00	15.00	General	Ladies R R	KHB	2018-19	7.50	7.50	Roof Slab work U/P
30	Gadag	Naragund	Govt College, Nargund	125.00	108.40	General	Add C R	KHB	2018-19	70.00	38.40	G+2 SF roof slab completed. GF & FF Finishing work U/P
31	Gadag	Naragund	Govt College, Nargund	70.00	70.00	General	Lab Build	KHB	2018-19	35.00	35.00	
32	Gadag	Naragund	Govt College, Nargund	30.00	30.00	General	Toilet	KHB	2018-19	5.00	25.00	
33	Gadag	Naragund	Govt College, Nargund	15.00	15.00	General	Ladies R R	KHB	2018-19	5.00	10.00	
34	Gadag	Naragund	Govt College, Nargund	100.00	100.00	General	Auditorium	KHB	2018-19	40.00	60.00	
35	Gadag	Gajendragada	G.F.G.C. Gajendragada	75.00	65.25	General	Add C R	KHB	2018-19	52.63	12.62	
36	Gadag	Gajendragada	G.F.G.C. Gajendragada	70.00	70.00	General	Lab Build	KHB	2018-19	55.00	15.00	
37	Gadag	Gajendragada	G.F.G.C. Gajendragada	15.00	15.00	General	Toilet	KHB	2018-19	7.50	7.50	



Sl No.	District	Taluk	Name & address of the College	Est Cost	AA Revised Est Cost	HOA	Work Details	Agency	Sanct Year	Total Release	Balance	Phy Progress
38	Gadag	Gajendragada	G.F.G.C. Gajendragada	15.00	15.00	General	Ladies R R	KHB	2018-19	7.50	7.50	
39	Gadag	Mundargi	G.F.G.C. Mundargi	150.00	139.50	General	Add C R	KHB	2018-19	20.00	119.50	Work Completed
40	Gadag	Mundargi	G.F.G.C. Mundargi	30.00	30.00	General	Toilet	KHB	2018-19	5.00	25.00	Work Completed
41	Gadag	Mundargi	G.F.G.C. Mundargi	15.00	15.00	General	Ladies R R	KHB	2018-19	5.00	10.00	Work Completed
42	Gadag	Gadag	G.F.G.C. Gadag	150.00	138.60	General	Add C R	KHB	2018-19	20.00	118.60	Plinth work U/P
43	Gadag	Gadag	G.F.G.C. Gadag	35.00	35.00	General	Lab Build	KHB	2018-19	10.00	25.00	Plinth work U/P
44	Gadag	Gadag	G.F.G.C. Gadag	15.00	15.00	General	Toilet	KHB	2018-19	5.00	10.00	Plinth work U/P
45	Gadag	Gadag	G.F.G.C. Gadag	15.00	15.00	General	Ladies R R	KHB	2018-19	5.00	10.00	Plinth work U/P
46	Gadag	Gadag	G.F.G.C. Hulkoti	75.00	68.20	General	Add C R	KHB	2018-19	15.00	53.20	Work Completed
47	Gadag	Gadag	G.F.G.C. Hulkoti	15.00	15.00	General	Toilet	KHB	2018-19	5.00	10.00	Work Completed
48	Gadag	Gadag	G.F.G.C. Hulkoti	15.00	15.00	General	Ladies R R	KHB	2018-19	5.00	10.00	Work Completed
49	Gadag	Mundargi	G.F.G.C. Mulgund	75.00	68.15	General	Add C R	KHB	2018-19	15.00	53.15	Work Completed
50	Gadag	Mundargi	G.F.G.C. Mulgund	15.00	15.00	General	Toilet	KHB	2018-19	5.00	10.00	Work Completed
51	Gadag	Mundargi	G.F.G.C. Mulgund	15.00	15.00	General	Ladies R R	KHB	2018-19	5.00	10.00	Work Completed
52	Gadag	Ron	G.F.G.C. Naregal	50.00	41.50	General	Add C R	KHB	2018-19	12.00	29.50	Flooring Work U/P
53	Gadag	Ron	G.F.G.C. Naregal	35.00	35.00	General	Lab Build	KHB	2018-19	10.00	25.00	Flooring Work U/P
54	Gadag	Ron	G.F.G.C. Naregal	15.00	15.00	General	Toilet	KHB	2018-19	5.00	10.00	Flooring Work U/P
55	Gadag	Ron	G.F.G.C. Naregal	15.00	15.00	General	Ladies R R	KHB	2018-19	5.00	10.00	Flooring Work U/P
56	Gadag	Ron	G.F.G.C. Naregal	30.00	30.00	General	Ladies R R	KHB	2018-19	10.00	20.00	Flooring Work U/P
57	Haveri	Hirekerur	G.F.G.C. Hirekerur	75.00	73.15	General	Add C R	KHB	2018-19	15.00	58.15	Excavation work & refilling work Completed. PCC for footing completed
58	Haveri	Hirekerur	G.F.G.C. Hirekerur	70.00	70.00	General	Lab Build	KHB	2018-19	15.00	55.00	
59	Haveri	Hirekerur	G.F.G.C. Hirekerur	15.00	15.00	General	Toilet	KHB	2018-19	5.00	10.00	
60	Haveri	Hirekerur	G.F.G.C. Hirekerur	15.00	15.00	General	Ladies R R	KHB	2018-19	5.00	10.00	
61	Haveri	Savanur	G.F.G.C. Savanur	75.00	68.20	General	Add C R	KHB	2018-19	15.00	53.20	
62	Haveri	Savanur	G.F.G.C. Savanur	15.00	15.00	General	Toilet	KHB	2018-19	5.00	10.00	
63	Haveri	Savanur	G.F.G.C. Savanur	15.00	15.00	General	Ladies R R	KHB	2018-19	5.00	10.00	
64	Haveri	Hanagal	G.F.G.C. Akkialur	75.00	68.90	General	Add C R	KHB	2018-19	15.00	53.90	FF slab & block work completed. Plastering work U/P
65	Haveri	Hanagal	G.F.G.C. Akkialur	30.00	30.00	General	Toilet	KHB	2018-19	5.00	25.00	Plinth work U/P
66	Haveri	Hanagal	G.F.G.C. Akkialur	15.00	15.00	General	Ladies R R	KHB	2018-19	5.00	10.00	Plinth work U/P
67	Haveri	Shiggaon	G.F.G.C. Bankapura,	75.00	65.50	General	Add C R	KHB	2018-19	15.00	50.50	SF Column & Block work U/P
68	Haveri	Shiggaon	G.F.G.C. Bankapura,	35.00	35.00	General	Lab Build	KHB	2018-19	10.00	25.00	SF Column & Block work U/P
69	Haveri	Shiggaon	G.F.G.C. Bankapura,	15.00	15.00	General	Ladies R R	KHB	2018-19	5.00	10.00	SF Column & Block work U/P
70	Haveri	Shiggaon	G.F.G.C. Bankapura,	100.00	100.00	General	Auditorium	KHB	2018-19	20.00	80.00	Excavation Work U/P
71	Haveri	Haveri	G.F.G.C. Haveri	300.00	300.00	General	Add C R	KHB	2018-19	25.00	275.00	G+2 footing & pedestal work completed. Curtain wall & retaining wall concreteing U/P
72	Haveri	Haveri	G.F.G.C. Haveri	105.00	105.00	General	Lab Build	KHB	2018-19	40.00	65.00	
73	Haveri	Haveri	G.F.G.C. Haveri	60.00	60.00	General	Library	KHB	2018-19	10.00	50.00	
74	Haveri	Haveri	G.F.G.C. Haveri	30.00	30.00	General	Toilet	KHB	2018-19	5.00	25.00	
75	Haveri	Haveri	G.F.G.C. Haveri	15.00	15.00	General	Ladies R R	KHB	2018-19	5.00	10.00	
76	Haveri	Haveri	G.F.G.C. Haveri	100.00	100.00	General	Auditorium	KHB	2018-19	40.00	60.00	GF column & block work upto lintel completed
77	Haveri	Ranibennur	G.F.G.C. Ranibennur	125.00	106.60	General	Add C R	KHB	2018-19	40.00	66.60	
78	Haveri	Ranibennur	G.F.G.C. Ranibennur	70.00	70.00	General	Lab Build	KHB	2018-19	15.00	55.00	
79	Haveri	Ranibennur	G.F.G.C. Ranibennur	60.00	60.00	General	Library	KHB	2018-19	10.00	50.00	
80	Haveri	Ranibennur	G.F.G.C. Ranibennur	15.00	15.00	General	Toilet	KHB	2018-19	5.00	10.00	
81	Haveri	Ranibennur	G.F.G.C. Ranibennur	15.00	15.00	General	Ladies R R	KHB	2018-19	5.00	10.00	
82	Haveri	Ranibennur	G.F.G.C. Ranibennur	100.00	100.00	General	Auditorium	KHB	2018-19	40.00	60.00	



Sl.No	District	Taluk	Name & address of the College	Est Cost	AA Revised Est Cost	HOA	Work Details	Agency	Sanct Year	Total Release	Balance	Phy Progress
83	Haveri	Byadagi	G.F.G.C. Byadgi	50.00	42.90	General	Add C R	KHB	2018-19	37.00	5.90	AA Given
84	Haveri	Byadagi	G.F.G.C. Byadgi	30.00	30.00	General	Toilet	KHB	2018-19	20.00	10.00	AA Given
85	Haveri	Shiggaon	G.F.G.C. Shiggaon	125.00	111.10	General	Add C R	KHB	2018-19	55.55	55.55	GF slab completed
86	Haveri	Shiggaon	G.F.G.C. Shiggaon	35.00	35.00	General	Lab Build	KHB	2018-19	17.50	17.50	GF slab completed
87	Haveri	Shiggaon	G.F.G.C. Shiggaon	15.00	15.00	General	Toilet	KHB	2018-19	7.50	7.50	GF slab completed
88	Haveri	Shiggaon	G.F.G.C. Shiggaon	15.00	15.00	General	Ladies R R	KHB	2018-19	7.50	7.50	GF slab completed
89	Haveri	Hanagal	G.F.G.C. Hangal	125.00	114.50	General	Add C R	KHB	2018-19	57.25	57.25	Plinth concreting work U/P
90	Haveri	Hanagal	G.F.G.C. Hangal	70.00	70.00	General	Lab Build	KHB	2018-19	60.00	10.00	Plinth concreting work U/P
91	Haveri	Hanagal	G.F.G.C. Hangal	15.00	15.00	General	Toilet	KHB	2018-19	7.50	7.50	Footing work complited
92	Haveri	Hanagal	G.F.G.C. Hangal	15.00	15.00	General	Ladies R R	KHB	2018-19	7.50	7.50	Footing work complited
93	Haveri	Haveri	Residential G.F.G.C. Devagiri	2375.00	2672.80	SCP/TSP	Hostel & College Bldg	KREIS	2018-19	1121.81	1550.99	Work U/P
94	Uttara Kannada	Mundagod	G.F.G.C. Mundgod	50.00	46.60	General	Add C R	KHB	2018-19	37.00	9.60	Painting work U/P
95	Uttara Kannada	Yallapur	G.F.G.C. Yallapur	75.00	68.45	General	Add C R	KHB	2018-19	15.00	53.45	Painting work U/P
96	Uttara Kannada	Yallapur	G.F.G.C. Yallapur	30.00	30.00	General	Toilet	KHB	2018-19	20.00	10.00	Painting work U/P
97	Uttara Kannada	Yallapur	G.F.G.C. Yallapur	15.00	15.00	General	Ladies R R	KHB	2018-19	5.00	10.00	Painting work U/P
98	Uttara Kannada	Ankola	G.F.G.C. Ankola	100.00	87.40	General	Add C R	KHB	2018-19	35.00	52.40	Plastering work U/P
99	Uttara Kannada	Ankola	G.F.G.C. Ankola	70.00	70.00	General	Lab Build	KHB	2018-19	30.00	40.00	Plastering work U/P
100	Uttara Kannada	Ankola	G.F.G.C. Ankola	15.00	15.00	General	Toilet	KHB	2018-19	5.00	10.00	Plastering work U/P
101	Uttara Kannada	Ankola	G.F.G.C. Ankola	15.00	15.00	General	Ladies R R	KHB	2018-19	5.00	10.00	Plastering work U/P
102	Uttara Kannada	Honnavar	G.F.G.C. Honnavar	250.00	224.60	General	Add C R	KHB	2018-19	20.00	204.60	Painting work U/P
103	Uttara Kannada	Honnavar	G.F.G.C. Honnavar	105.00	105.00	General	Lab Build	KHB	2018-19	40.00	65.00	Painting work U/P
104	Uttara Kannada	Honnavar	G.F.G.C. Honnavar	60.00	60.00	General	Library	KHB	2018-19	10.00	50.00	Painting work U/P
105	Uttara Kannada	Honnavar	G.F.G.C. Honnavar	30.00	30.00	General	Toilet	KHB	2018-19	5.00	25.00	Painting work U/P
106	Uttara Kannada	Honnavar	G.F.G.C. Honnavar	30.00	30.00	General	Ladies R R	KHB	2018-19	10.00	20.00	Painting work U/P
107	Uttara Kannada	Honnavar	G.F.G.C. Honnavar	100.00	100.00	General	Auditorium	KHB	2018-19	40.00	60.00	Roof slab shuttering work U/P
108	Uttara Kannada	Sirsi	G.F.G.C. Sirsi	425.00	392.55	General	Add C R	KHB	2018-19	50.00	342.55	Plastering work U/P
109	Uttara Kannada	Sirsi	G.F.G.C. Sirsi	105.00	105.00	General	Lab Build	KHB	2018-19	40.00	65.00	Plastering work U/P
110	Uttara Kannada	Sirsi	G.F.G.C. Sirsi	60.00	60.00	General	Library	KHB	2018-19	10.00	50.00	Plastering work U/P
111	Uttara Kannada	Sirsi	G.F.G.C. Sirsi	30.00	30.00	General	Toilet	KHB	2018-19	20.00	10.00	Plastering work U/P
112	Uttara Kannada	Sirsi	G.F.G.C. Sirsi	30.00	30.00	General	Ladies R R	KHB	2018-19	10.00	20.00	Plastering work U/P
113	Uttara Kannada	Sirsi	G.F.G.C. Sirsi	100.00	100.00	General	Auditorium	KHB	2018-19	20.00	80.00	Plastering work U/P
114	Uttara Kannada	Siddapura	G.F.G.C. Siddapura	250.00	250.00	General	Add C R	KHB	2018-19	20.00	230.00	Painting work U/P, Compound wall completed
115	Uttara Kannada	Siddapura	G.F.G.C. Siddapura	60.00	60.00	General	Library	KHB	2018-19	35.00	25.00	
116	Uttara Kannada	Siddapura	G.F.G.C. Siddapura	30.00	30.00	General	Toilet	KHB	2018-19	5.00	25.00	
117	Uttara Kannada	Siddapura	G.F.G.C. Siddapura	30.00	30.00	General	Ladies R R	KHB	2018-19	10.00	20.00	
118	Uttara Kannada	Siddapura	G.F.G.C. Siddapura	100.00	100.00	General	Auditorium	KHB	2018-19	85.00	15.00	
119	Uttara Kannada	Honnavar	G.F.G.C. Manki	125.00	112.30	General	Add C R	KHB	2018-19	90.00	22.30	
120	Uttara Kannada	Honnavar	G.F.G.C. Manki	70.00	70.00	General	Lab Build	KHB	2018-19	15.00	55.00	
121	Uttara Kannada	Honnavar	G.F.G.C. Manki	15.00	15.00	General	Toilet	KHB	2018-19	5.00	10.00	
122	Uttara Kannada	Honnavar	G.F.G.C. Manki	15.00	15.00	General	Ladies R R	KHB	2018-19	5.00	10.00	
123	Uttara Kannada	Dandeli	G.F.G.C. Dandeli,	25.00	25.00	General	Approach Road	PWD (N)	2018-19	25.00	0.00	Work U/P
124	Uttara Kannada	Dandeli	G.F.G.C. Dandeli,	65.00	65.00	General	Compound wall	PWD (N)	2018-19	65.00	0.00	Finishing Work U/p
125	Uttara Kannada	Karwar	G.F.G.C.for Women, Karwar	250.00	250.00	General	New Build	KHB	2018-19	39.25	210.75	site not yet finalised
126	Uttara Kannada	Karwar	G.F.G.C.for Women, Karwar	50.00	50.00	General	Add C R	KHB	2018-19	27.00	23.00	A A Given



Sl No.	District	Taluk	Name & address of the College	Est Cost	AA Revised Est Cost	HOA	Work Details	Agency	Sanct Year	Total Release	Balance	Phy Progress
127	Uttara Kannada	Karwar	G.F.G.C.for Women, Karwar	15.00	15.00	General	Toilet	KHB	2018-19	5.00	10.00	AA Given
128	Uttara Kannada	Karwar	G.F.G.C.for Women, Karwar	15.00	15.00	General	Ladies R R	KHB	2018-19	5.00	10.00	AA Given
129	Belagavi	Bylahongal	G.F.G.C. Nesargi	50.00	50.00	General	Add C R	N K	2018-19	45.00	5.00	Finishing Work U/p
130	Belagavi	Bylahongal	G.F.G.C. Nesargi	30.00	30.00	General	Toilet	N K	2018-19	15.00	15.00	Finishing Work U/p
131	Belagavi	Bylahongal	G.F.G.C. Nesargi	15.00	15.00	General	Ladies R R	N K	2018-19	7.50	7.50	Finishing Work U/p
132	Belagavi	Athani	G.F.G.C. Ainapur	50.00	50.00	General	Add C R	N K	2018-19	35.00	15.00	AA Given
133	Belagavi	Athani	G.F.G.C. Ainapur	15.00	15.00	General	Toilet	N K	2018-19	7.50	7.50	AA Given
134	Belagavi	Bylahongal	G.F.G.C.for Women, Bylahongala	199.00	199.00	General	Library, Auditorium, Add C R	N K	2018-19	100.00	99.00	AA Given
135	Belagavi	Bylahongal	G.F.G.C.for Women, Bylahongala	330.00	330.00	General	Main Infra structure	N K	2018-19	275.00	55.00	CR work Finishing Stage Compound work Completed Auditorium Work U/p
136	Belagavi	Chikkodi	G.F.G.C. Sadalga	175.00	175.00	General	Add C R	N K	2018-19	0.00	175.00	AA Given
137	Belagavi	Chikkodi	G.F.G.C. Sadalga	105.00	105.00	General	Lab Build	N K	2018-19	0.00	105.00	AA Given
138	Belagavi	Chikkodi	G.F.G.C. Sadalga	30.00	30.00	General	Toilet	N K	2018-19	0.00	30.00	AA Given
139	Belagavi	Chikkodi	G.F.G.C. Sadalga	15.00	15.00	General	Ladies R R	N K	2018-19	0.00	15.00	AA Given
140	Belagavi	Hukkeri	G.F.G.C. Hukkeri	200.00	200.00	General	Add C R	N K	2018-19	130.00	70.00	Little work
141	Belagavi	Hukkeri	G.F.G.C. Hukkeri	15.00	15.00	General	Toilet	N K	2018-19	7.50	7.50	Little work
142	Belagavi	Hukkeri	G.F.G.C. Hukkeri	15.00	15.00	General	Ladies R R	N K	2018-19	7.50	7.50	Little work
143	Belagavi	Khanapur	G.F.G.C. Khanapur	50.00	50.00	General	Add C R	N K	2018-19	50.00	0.00	AA Given
144	Belagavi	Khanapur	G.F.G.C. Khanapur	70.00	70.00	General	Lab Build	N K	2018-19	32.50	37.50	AA Given
145	Belagavi	Khanapur	G.F.G.C. Khanapur	30.00	30.00	General	Toilet	N K	2018-19	0.00	30.00	AA Given
146	Belagavi	Khanapur	G.F.G.C. Khanapur	15.00	15.00	General	Ladies R R	N K	2018-19	0.00	15.00	AA Given
147	Belagavi	Saudatti	G.F.G.C. Saudatti	80.00	80.00	General	compound wall	N K	2018-19	55.00	25.00	Work Completed & H O
148	Belagavi	Ramdurg	G.F.G.C. Ramdurg	100.00	100.00	General	Add C R	N K	2018-19	100.00	0.00	Plinth work U/P
149	Belagavi	Ramdurg	G.F.G.C. Ramdurg	70.00	70.00	General	Lab Build	N K	2018-19	65.00	5.00	Plinth work U/P
150	Belagavi	Ramdurg	G.F.G.C. Ramdurg	60.00	60.00	General	Library	N K	2018-19	30.00	30.00	Plinth work U/P
151	Belagavi	Ramdurg	G.F.G.C. Ramdurg	15.00	15.00	General	Toilet	N K	2018-19	7.50	7.50	Plinth work U/P
152	Belagavi	Ramdurg	G.F.G.C. Ramdurg	15.00	15.00	General	Ladies R R	N K	2018-19	7.50	7.50	Plinth work U/P
153	Belagavi	Ramdurg	G.F.G.C. Ramdurg	100.00	100.00	General	Auditorium	N K	2018-19	50.00	50.00	Plinth work U/P
154	Belagavi	Chikkodi	G.F.G.C. Chikkodi	50.00	50.00	General	Add C R	N K	2018-19	45.00	5.00	Basement Completed
155	Belagavi	Chikkodi	G.F.G.C. Chikkodi	35.00	35.00	General	Lab Build	N K	2018-19	17.50	17.50	Basement Completed
156	Belagavi	Chikkodi	G.F.G.C. Chikkodi	30.00	30.00	General	Toilet	N K	2018-19	15.00	15.00	Basement Completed
157	Belagavi	Chikkodi	G.F.G.C. Chikkodi	15.00	15.00	General	Ladies R R	N K	2018-19	7.50	7.50	Basement Completed
158	Belagavi	Raibag	G.F.G.C. Raibag	250.00	250.00	General	Add C R	N K	2018-19	175.00	75.00	Roof work U/P
159	Belagavi	Raibag	G.F.G.C. Raibag	105.00	105.00	General	Lab Build	N K	2018-19	52.50	52.50	Roof work U/P
160	Belagavi	Raibag	G.F.G.C. Raibag	30.00	30.00	General	Toilet	N K	2018-19	15.00	15.00	Roof work U/P
161	Belagavi	Raibag	G.F.G.C. Raibag	15.00	15.00	General	Ladies R R	N K	2018-19	7.50	7.50	Roof work U/P
162	Belagavi	Athani	G.F.G.C. Athani	100.00	100.00	General	Add C R	N K	2018-19	100.00	0.00	Basement Completed
163	Belagavi	Athani	G.F.G.C. Athani	105.00	105.00	General	Lab Build	N K	2018-19	102.50	2.50	Basement Completed
164	Belagavi	Athani	G.F.G.C. Athani	60.00	60.00	General	Library	N K	2018-19	30.00	30.00	Basement Completed
165	Belagavi	Athani	G.F.G.C. Athani	30.00	30.00	General	Toilet	N K	2018-19	15.00	15.00	Basement Completed
166	Belagavi	Athani	G.F.G.C. Athani	30.00	30.00	General	Ladies R R	N K	2018-19	15.00	15.00	Basement Completed
167	Belagavi	Athani	G.F.G.C. Athani	100.00	100.00	General	Auditorium	N K	2018-19	50.00	50.00	Basement Completed
168	Belagavi	Belagavi	G.F.G.C. K.K.Koppa	50.00	50.00	General	Add C R	N K	2018-19	45.00	5.00	Roof work U/P



Sl No	District	Taluk	Name & address of the College	Est Cost	AA Revised Est Cost	HOA	Work Details	Agency	Sanct Year	Total Release	Balance	Phy Progress
169	Belagavi	Belagavi	G.F.G.C. K.K.Koppa	30.00	30.00	General	Toilet	N K	2018-19	15.00	15.00	Roof work U/P
170	Belagavi	Belagavi	G.F.G.C. K.K.Koppa	15.00	15.00	General	Ladies R R	N K	2018-19	7.50	7.50	Roof work U/P
171	Belagavi	Bylahongal	G.F.G.C. Kittur	50.00	50.00	General	Add C R	N K	2018-19	40.00	10.00	AA Given
172	Belagavi	Bylahongal	G.F.G.C. Kittur	15.00	15.00	General	Toilet	N K	2018-19	7.50	7.50	AA Given
173	Belagavi	Bylahongal	G.F.G.C. Kittur	15.00	15.00	General	Ladies R R	N K	2018-19	7.50	7.50	AA Given
174	Belagavi	Athani	G.F.G.C. Telsanga	75.00	75.00	General	Add C R	N K	2018-19	47.50	27.50	Slab Work Completed
175	Belagavi	Hukkeri	G.F.G.C. Pashchapura	50.00	50.00	General	Add C R	N K	2018-19	25.00	25.00	AA Given
176	Belagavi	Hukkeri	G.F.G.C. Pashchapura	70.00	70.00	General	Lab Build	N K	2018-19	65.00	5.00	AA Given
177	Belagavi	Hukkeri	G.F.G.C. Pashchapura	15.00	15.00	General	Toilet	N K	2018-19	7.50	7.50	AA Given
178	Belagavi	Hukkeri	G.F.G.C. Pashchapura	15.00	15.00	General	Ladies R R	N K	2018-19	7.50	7.50	AA Given
179	Belagavi	Gokak	G.F.G.C. Mudalgi	50.00	50.00	General	Add C R	N K	2018-19	50.00	0.00	Basement Completed
180	Belagavi	Gokak	G.F.G.C. Mudalgi	70.00	70.00	General	Lab Build	N K	2018-19	60.00	10.00	Basement Completed
181	Belagavi	Gokak	G.F.G.C. Mudalgi	60.00	60.00	General	Library	N K	2018-19	30.00	30.00	Basement Completed
182	Belagavi	Gokak	G.F.G.C. Mudalgi	30.00	30.00	General	Toilet	N K	2018-19	15.00	15.00	Basement Completed
183	Belagavi	Gokak	G.F.G.C. Mudalgi	15.00	15.00	General	Ladies R R	N K	2018-19	7.50	7.50	Basement Completed
184	Belagavi	Saudatti	G.F.G.C. Yaragatti	50.00	50.00	General	Add C R	N K	2018-19	40.00	10.00	Foundation work completed
185	Belagavi	Saudatti	G.F.G.C. Yaragatti	15.00	15.00	General	Toilet	N K	2018-19	7.50	7.50	Foundation work completed
186	Belagavi	Saudatti	G.F.G.C. Yaragatti	15.00	15.00	General	Ladies R R	N K	2018-19	7.50	7.50	Foundation work completed
187	Bagalakote	Bilgi	G.F.G.C. Bilgi	100.00	83.00	General	add C R	KHB	2018-19	65.00	18.00	Block work upto lintel level completed
188	Bagalakote	Bilgi	G.F.G.C. Bilgi	35.00	35.00	General	Lab Build	KHB	2018-19	25.00	10.00	
189	Bagalakote	Bilgi	G.F.G.C. Bilgi	60.00	60.00	General	Library	KHB	2018-19	10.00	50.00	
190	Bagalakote	Bilgi	G.F.G.C. Bilgi	30.00	30.00	General	Toilet	KHB	2018-19	20.00	10.00	
191	Bagalakote	Bilgi	G.F.G.C. Bilgi	30.00	30.00	General	Ladies R R	KHB	2018-19	10.00	20.00	
192	Bagalakote	Bilgi	G.F.G.C. Bilgi	100.00	100.00	General	Auditorium	KHB	2018-19	85.00	15.00	FF slab completed. Plastering work U/P
193	Bagalakote	Jamkhandi	G.F.G.C.for Women, Jamkhandi	100.00	82.10	General	add C R	KHB	2018-19	20.00	62.10	
194	Bagalakote	Jamkhandi	G.F.G.C.for Women, Jamkhandi	70.00	70.00	General	Lab Build	KHB	2018-19	15.00	55.00	
195	Bagalakote	Jamkhandi	G.F.G.C.for Women, Jamkhandi	60.00	60.00	General	Library	KHB	2018-19	30.00	30.00	
196	Bagalakote	Jamkhandi	G.F.G.C.for Women, Jamkhandi	30.00	30.00	General	Toilet	KHB	2018-19	20.00	10.00	
197	Bagalakote	Jamkhandi	G.F.G.C.for Women, Jamkhandi	15.00	15.00	General	Ladies R R	KHB	2018-19	10.00	5.00	
198	Bagalakote	Jamkhandi	G.F.G.C.for Women, Jamkhandi	100.00	100.00	General	Auditorium	KHB	2018-19	80.00	20.00	Columns and blcok work upto lintel completed
199	Bagalakote	Jamkhandi	G.F.G.C. Savalagi	75.00	68.90	General	Add C R	KHB	2018-19	59.45	9.45	Finishing Work U/p
200	Bagalakote	Jamkhandi	G.F.G.C. Savalagi	15.00	15.00	General	Toilet	KHB	2018-19	7.50	7.50	Finishing Work U/p
201	Bagalakote	Bagalakote	G.F.G.C. Navanagar, Bagalkot	175.00	175.00	General	Add C R	KHB	2018-19	152.50	22.50	Columns and blcok work upto lintel completed
202	Bagalakote	Bagalakote	G.F.G.C. Navanagar, Bagalkot	105.00	105.00	General	Lab Build	KHB	2018-19	52.50	52.50	
203	Bagalakote	Bagalakote	G.F.G.C. Navanagar, Bagalkot	15.00	15.00	General	Toilet	KHB	2018-19	7.50	7.50	
204	Bagalakote	Bagalakote	G.F.G.C. Navanagar, Bagalkot	15.00	15.00	General	Ladies R R	KHB	2018-19	7.50	7.50	
205	Bagalakote	Mudhol	G.F.G.C. Mudhol	100.00	91.60	General	ADD C R	KHB	2018-19	55.80	35.80	Lintel Level work completed
206	Bagalakote	Mudhol	G.F.G.C. Mudhol	30.00	30.00	General	Toilet	KHB	2018-19	20.00	10.00	Lintel Level work completed
207	Bagalakote	Mudhol	G.F.G.C. Mudhol	15.00	15.00	General	Ladies R R	KHB	2018-19	7.50	7.50	Lintel Level work completed
208	Bagalakote	Hungund	G.F.G.C. Hungund	200.00	200.00	General	Add C R	KHB	2018-19	120.00	80.00	slab work U/P
209	Bagalakote	Hungund	G.F.G.C. Hungund	105.00	105.00	General	Lab Build	KHB	2018-19	72.50	32.50	slab work U/P
210	Bagalakote	Hungund	G.F.G.C. Hungund	60.00	60.00	General	Library	KHB	2018-19	50.00	10.00	slab work U/P



Sl No.	District	Taluk	Name & address of the College	Est Cost	AA Revised Est Cost	HOA	Work Details	Agency	Sanct Year	Total Release	Balance	Phy Progress
211	Bagalakote	Hungund	G.F.G.C. Hungund	30.00	30.00	General	Toilet	KHB	2018-19	15.00	15.00	slab work /P
212	Bagalakote	Hungund	G.F.G.C. Hungund	30.00	30.00	General	Ladies R R	KHB	2018-19	15.00	15.00	slab work P
213	Bagalakote	Hungund	G.F.G.C. Hungund	100.00	100.00	General	Auditorium	KHB	2018-19	70.00	30.00	slab work U/P
214	Bagalakote	Mudhol	G.F.G.C. Lokapur	50.00	50.00	General	add C R	KHB	2018-19	32.00	18.00	FF Plastering work U/P, New building G+1 Tie beam work completed
215	Bagalakote	Mudhol	G.F.G.C. Lokapur	105.00	95.00	General	Lab Build	KHB	2018-19	75.00	20.00	
216	Bagalakote	Mudhol	G.F.G.C. Lokapur	15.00	15.00	General	Toilet	KHB	2018-19	5.00	10.00	
217	Bagalakote	Mudhol	G.F.G.C. Lokapur	15.00	15.00	General	Ladies R R	KHB	2018-19	5.00	10.00	
218	Bagalakote	Jamkhandi	G.F.G.C. Hunnur	175.00	164.00	General	Add C R	KHB	2018-19	20.00	144.00	FF Lintel work Completed
219	Bagalakote	Jamkhandi	G.F.G.C. Hunnur	15.00	15.00	General	Toilet	KHB	2018-19	5.00	10.00	FF Lintel work Completed
220	Bagalakote	Jamkhandi	G.F.G.C. Hunnur	15.00	15.00	General	Ladies R R	KHB	2018-19	5.00	10.00	FF Lintel work Completed
221	Bagalakote	Jamkhandi	G.F.G.C. Rabakavi banahatti	100.00	91.60	General	Add C R	KHB	2018-19	85.00	6.60	slab work U/P
222	Bagalakote	Jamkhandi	G.F.G.C. Rabakavi banahatti	30.00	30.00	General	Toilet	KHB	2018-19	20.00	10.00	slab work U/P
223	Bagalakote	Jamkhandi	G.F.G.C. Rabakavi banahatti	15.00	15.00	General	Ladies R R	KHB	2018-19	5.00	10.00	slab work U/P
224	Bijapur	Bijapur	G.F.G.C. Navabag, Bijapur	100.00	82.50	General	Add C R	KHB	2018-19	65.00	17.50	Work U/P
225	Bijapur	Bijapur	G.F.G.C. Navabag, Bijapur	105.00	105.00	General	Lab Build	KHB	2018-19	15.00	90.00	Work U/P
226	Bijapur	Bijapur	G.F.G.C. Navabag, Bijapur	60.00	60.00	General	Library	KHB	2018-19	10.00	50.00	Work U/P
227	Bijapur	Bijapur	G.F.G.C. Navabag, Bijapur	30.00	30.00	General	Toilet	KHB	2018-19	5.00	25.00	Work U/P
228	Bijapur	Bijapur	G.F.G.C. Navabag, Bijapur	15.00	15.00	General	Ladies R R	KHB	2018-19	5.00	10.00	Work U/P
229	Bijapur	Bijapur	G.F.G.C. Navabag, Bijapur	100.00	100.00	General	Auditorium	KHB	2018-19	80.00	20.00	Work U/P
230	Bijapur	Basavanabagewadi	G.F.G.C. Basavanbagewadi	50.00	45.15	General	add C R	KHB	2018-19	27.00	18.15	Work U/P
231	Bijapur	Basavanabagewadi	G.F.G.C. Basavanbagewadi	15.00	15.00	General	Toilet	KHB	2018-19	5.00	10.00	Work U/P
232	Bijapur	Basavanabagewadi	G.F.G.C. Basavanbagewadi	15.00	15.00	General	Ladies R R	KHB	2018-19	5.00	10.00	Work U/P
233	Bijapur	Muddebihal	G.F.G.C. Muddebihal	50.00	35.90	General	add C R	KHB	2018-19	27.00	8.90	Plinth work U/P
234	Bijapur	Muddebihal	G.F.G.C. Muddebihal	70.00	70.00	General	Lab Build	KHB	2018-19	15.00	55.00	Plinth work U/P
235	Bijapur	Muddebihal	G.F.G.C. Muddebihal	60.00	60.00	General	Library	KHB	2018-19	10.00	50.00	Plinth work U/P
236	Bijapur	Muddebihal	G.F.G.C. Muddebihal	15.00	15.00	General	Toilet	KHB	2018-19	5.00	10.00	Plinth work U/P
237	Bijapur	Muddebihal	G.F.G.C. Muddebihal	15.00	15.00	General	Ladies R R	KHB	2018-19	5.00	10.00	Plinth work U/P
238	Bijapur	Muddebihal	G.F.G.C. Muddebihal	100.00	100.00	General	Auditorium	KHB	2018-19	90.00	10.00	Plinth work U/P
239	Bijapur	Indi	G.F.G.C. Indi	50.00	46.50	General	Add C R	KHB	2018-19	37.00	9.50	Work yet to be started
240	Bijapur	Sindagi	G.F.G.C. Sindagi	50.00	45.30	General	Add C R	KHB	2018-19	37.00	8.30	Work yet to be started
241	Bijapur	Sindagi	G.F.G.C. Sindagi	15.00	15.00	General	Toilet	KHB	2018-19	5.00	10.00	Work yet to be started
242	Bijapur	Sindagi	G.F.G.C. Sindagi	15.00	15.00	General	Ladies R R	KHB	2018-19	5.00	10.00	Work yet to be started
<b>Total Rs.</b>				<b>17514.00</b>	<b>17404.75</b>					<b>7977.48</b>	<b>9483.82</b>	



ಕರ್ನಾಟಕ ಸರ್ಕಾರ

ಕಾಲೇಜು ಶಿಕ್ಷಣ ಇಲಾಖೆ

ಜಿ.ಸು.ಬಂ.ಸಂ. - 2 (3)

ಉತ್ತರ ಕರ್ನಾಟಕ ಭಾಗದಲ್ಲಿ 2019-20ನೇ ಸಾಲಿನಲ್ಲಿ ಸರ್ಕಾರಿ ಪದವಿ ಕಾಲೇಜುಗಳಿಗೆ ಮೂಲ ಸೌಕರ್ಯ ಹಾಗೂ ಕಟ್ಟಡ ನಿರ್ಮಾಣಕ್ಕಾಗಿ ಒದಗಿಸಲಾದ ಅನುದಾನದ ವಿವರ

Sl No.	District	Taluk	Name & address of the College	Est Cost	HOA	Work Details	Agency	Sanct Year	Total Release	Balance	Phy Progress
1	Dharwad	Kundagol	G.F.G.C. Gudageri	125.00	General	Add C R	PWD (N)	2019-20	0.00	125.00	
2	Dharwad	Dharwad	G.F.G.C. Dharwad	185.00	General	Add C R, Lab	PWD (N)	2019-20	0.00	185.00	
3	Gadag	Gajendragada	G.F.G.C. Gajendragada	15.00	General	Toilet	KRIDL	2019-20	0.00	15.00	
4	Haveri	Haveri	G.F.G.C. Haveri	165.00	General	Add C R, Lab	PWD (N)	2019-20	0.00	165.00	
5	Haveri	Hanagal	G.F.G.C. Hangal	60.00	General	Add C R, Lab	KRIDL	2019-20	0.00	60.00	
6	Haveri	Byadagi	G.F.G.C. Chikkabasur	35.00	General	Lab Build	KRIDL	2019-20	0.00	35.00	
7	Uttara Kannada	Kumta	G.F.G.C. Kumta	200.00	General	Add C R	KRIDL	2019-20	0.00	200.00	
8	Uttara Kannada	Honnar	G.F.G.C. Manki	15.00	General	Ladies R R	KRIDL	2019-20	0.00	15.00	
9	Uttara Kannada	Dandeli	G.F.G.C. Dandeli,	35.00	General	Lab Build	KRIDL	2019-20	0.00	35.00	
10	Belagavi	Khanapur	G.F.G.C. Khanapur	15.00	General	Toilet	KRIDL	2019-20	0.00	15.00	
11	Belagavi	Raibag	G.F.G.C. Raibag	15.00	General	Toilet	KRIDL	2019-20	0.00	15.00	
12	Belagavi	Bylahongal	G.F.G.C. Kittur	50.00	General	Library	KRIDL	2019-20	0.00	50.00	
13	Belagavi	Athani	G.F.G.C. Katgeri (Kokatanur)	15.00	General	Ladies R R	KRIDL	2019-20	0.00	15.00	
14	Belagavi	Athani	G.F.G.C. Katgeri (Kokatanur)	15.00	General	Toilet	KRIDL	2019-20	0.00	15.00	
15	Belagavi	Saudatti	G.F.G.C. Yaragatti	15.00	General	Toilet	KRIDL	2019-20	0.00	15.00	
16	Bagalakote	Terdal	G.F.G.C. Terdal	50.00	General	compound wall	KRIDL	2019-20	0.00	50.00	
17	Bagalakote	Ilkal	G.F.G.C. Ilkal	15.00	General	Ladies R R	PWD (N)	2019-20	0.00	15.00	
18	Bagalakote	Ilkal	G.F.G.C. Ilkal	15.00	General	Toilet	KRIDL	2019-20	0.00	15.00	
19	Bagalakote	Ilkal	G.F.G.C. Ilkal	35.00	General	Lab Build	KRIDL	2019-20	0.00	35.00	
20	Bagalakote	Jamkhandi	G.F.G.C. Rabakavi banahatti	50.00	General	compound wall	KRIDL	2019-20	0.00	50.00	
21	Bagalakote	Jamkhandi	G.F.G.C. Rabakavi banahatti	200.00	General	Add C R	PWD (N)	2019-20	0.00	200.00	
22	Bijapur	Bijapur	G.F.G.C. Navabag, Bijapur	190.00	General	Add C R, Lab	PWD (N)	2019-20	0.00	190.00	
23	Bijapur	Sindagi	G.F.G.C. Sindagi	15.00	General	Toilet	KRIDL	2019-20	0.00	15.00	
24	Bijapur	Sindagi	G.F.G.C. Sindagi	70.00	General	Lab Build	PWD (NE)	2019-20	0.00	70.00	
25	Bijapur	Bijapur	G.F.G.C. Mamadapur	100.00	General	Add C R	PWD (N)	2019-20	0.00	100.00	
26	Bijapur	Indi	G.F.G.C. Zalaki, Indi.	15.00	General	Ladies R R	KRIDL	2019-20	0.00	15.00	
27	Bijapur	Indi	G.F.G.C. Zalaki, Indi.	15.00	General	Toilet	KRIDL	2019-20	0.00	15.00	
Total Rs.				1730.00						1730.00	